

**DOWNTOWN PROJECTS
2023**

UPDATED: 5/25/23

PROJECT NAME	LOCATION	DESCRIPTION	AGENCY/ CONTRACTOR/ DEVELOPER	SCHEDULED START	SCHEDULED FINISH	IMPACTS	UPDATES
Trash Enclosure Livermore Village Parking Garage: Phase 1	Livermore Village Parking Lot	Construct Trash Enclosure and re-pave surface adjacent surface lot in preparation for L-Street Garage construction	WestCal	August 2022	Late May 2023	Pedestrian Detours Loss of Parking Spaces	Contractor completed paving inside previously fenced area. Construction fence has been moved to only enclose outside perimeter of building Will be installing roof tiles, DEFS (Direct-applied Exterior Finish), and light poles this week Projected still expected to be substantially complete by LATE MAY 2023
Trash Enclosure Livermore Village Parking Garage: Phase 1 SURFACE IMPROVEMENTS	Livermore Village Parking Lot	Construct Trash Enclosure and re-pave surface adjacent surface lot in preparation for L-Street Garage construction	WestCal	4/5/23	Late May 2023	Loss of 1 or 2 parking spaces and short term closure for striping	Paving and Striping completed Construction fences moved back to re-open parking area improvements Contractor plans to installing light poles this week
L-Street Garage Livermore Village Parking Garage: Phase 2	Livermore Village Veterans Way and S L Street	Construct new L-Street Garage on the corner of S L Street and Veterans Way	Zovich	4/17/23	Fall of 2024	Closure of SW corner of Livermore Village (Garage Location) , west half of veterans way including north and south walkways (West of K St), Closure of East sidewalk of S L Street (south of Veterans Way) <i>*Closure of EAST sidewalk on S L Street dependent on Installation of L Street Crosswalk & flashing beacon, and opening of S L Street WEST Walkway by Legacy</i>	Contractor completed the installation of Vapor Extraction System on the north side of Livermore Village and the rehabilitation of the gravel area of parking lot Contractor fenced off garage area and west half of Veterans way to begin demolition and rough grading work. Designated pedestrian pathway on the south side of the project in place (Located behind murphy's paw to First St. Ale house) Staff is currently working with contractor to provide a paved pathway for added safety and convenience Delivery route and loading zone behind downtown businesses in place. Staff continues to work with contractor to improve Directional and Parking signage around Livermore Village Crosswalk across S L Street tentatively scheduled for first week of June - Waiting on update regarding flashing beacon availability. East sidewalk on S L Street will be closed upon installation (Livermore Legacy expected to have the west sidewalk open by that time - See Legacy updates)

**DOWNTOWN PROJECTS
2023**

Livermore Legacy NORTH	First Street / S L Street / Railroad Ave / S M Street	Livermore Legacy Apartments Frontage Improvements	Legacy / SBI	2021	LATE July 2023	<p>Lane closures on S L Street and North side of first Street for 2 days to pave/overlay streets. - (S L Street) Traffic will be shifted to one side of the street allow grinding and paving</p> <p>-(WB 1st Street) will be closed and detoured to allow grinding and paving - Closure will be in the morning and re-opened before business hours (11am)</p> <p>Regular RIGHT LANE Closure on EB Railroad Ave. until June</p> <p>Full closure of S M Street for construction of new pavement</p> <p>Lane closure on First Street on Friday 5/12/23 for S M Street Paving</p>	<p>Legacy has pushed back Building A (Building along First St) Occupancy target date to June 8, 2023</p> <p>Contractor continue to work on First Street improvements.</p> <p><u>The following were recently completed</u></p> <p>-Pour blue stone concrete sidewalk and valley gutter</p> <p>-Installed foundations for trellises</p> <p><u>The following will occur this following week:</u></p> <p>-Pour concrete for flex zone area - (Pending favorable shrinkage test)</p> <p>-Pour concrete for remaining ramps and curbs</p> <p>Legacy tentatively scheduled to pave/overlay S L Street and north half of First street in NEXT WEEK Starting 5/30 - This also includes top lift of S M Street (See impacts)</p> <p>S L Street WEST sidewalk still expected to open by End of May - They will be placing the remaining concrete sidewalk to allow pedestrians to cross from NW corner to SW corner of the intersection of S L and First St.</p> <p>S M Street (north of First St) still closed.</p> <p>Paving of Asphalt concrete BASE lift for S M Street scheduled for 5/12/23</p> <p>Re-opening of Sidewalk on RR Ave pushed back to early June due to an onsite corrective work</p>
2021 Resurfacing Project	Citywide In Downtown: (S Livermore/4th/East)	Overlay AC Roadway and update ADA Ramps	MCK	4/10/23	8/4/23	<p>Road Closures, Lane Closures, and Detours & Pedestrian Detours at the intersection of S Livermore Ave. & East/4th</p>	<p>ADA Ramp construction @ interstderction of S Livermore & 4th/East completed</p> <p>Start of pavement rehabilitation (base repair, overlay, and striping) tentative for LATE JULY</p> <p>Contractor will be providing 72 Hrs notification to affected residents, establishments, and businesses</p>
2021 Slurry Seal Project	Citywide In Downtown: (S Livermore/4th/East)	Slurry Seal Roadway and update ADA Ramps	Pavement Coatings Co.	TBD	TBD	<p>Road Closures, Lane Closures, and Detours & Pedestrian Detours at the intersection of S Livermore Ave. & 5th (Tentative mid-late June)</p>	<p>Slurry Seal short section of S H Street between S Livermore Ave and 5th Street - (Tentative mid-late June)</p> <p>Notice to Proceed Pending approval of baseline schedule</p>
Comcast Encroachment Permit	Livermore Village Parking Lot	Install service laterals for downtown establishments (north side)	Comcast / Sefnco	5/8/23	TBD	<p>No additional impact - work will be inside L-Street Garage fenced area</p>	<p>No tentative start/resume date at this time</p>
Encroachment Permit No. EN220589 CalWater	2nd Street between K and L; K Street between 1st and 3rd; J Street between 1st and 3rd	Water main replacement	CalWater	4/17/23	7/17/23	<p>(Pending approval)</p> <p>Full Road Closure of 2nd St. from S L St to S J St.</p> <p>Lane Closures on S L Street, 2nd Street, and 3rd Street</p> <p>Loss of parking spaces within closure areas</p>	<p>Installation of new main complete No more night work</p> <p>Restoration work tentative to begin next week during the day time (coordination required)</p> <p>-Grinding and paving of trenches</p> <p>-Slurry Seal 2nd St from S L St. to S J St.</p> <p>-Re-striping of pavement markers</p>
Encroachment Permit No. EN230112 Comcast	S L Street (from 3rd to 5th)	Bore new line and install vaults	Comcast / Sefnco	4/12/23	5/19/23	<p>Lane closures on S L Street, loss of parking spaces, pedestrian detours</p>	<p>Completed pavement restoration on S L St. Restoration of sidewalk along S L St. ongoing</p>
Encroachment Permit No. EN230004 AT&T	First Street / S J Street	Replace/Splice Fiber Cable	AT&T	TBD	TBD	<p>Loss of Parking Spaces on First Street and S J Street</p>	<p>No Updates this week</p> <p>Permit Issued - Waiting for AT&T to schedule pre-con and provide tentative start date.</p>
Encroachment Permit No. EN230093 AT&T	Railroad Ave. East of S Livermore Ave.	Traffic Control to access vaults	AT&T	TBD	TBD	<p>Right Lane closure on WB Railroad Ave.</p>	<p>No Updates this week</p> <p>Permit Issued - Waiting for AT&T to schedule pre-con and provide tentative start date.</p>
Encroachment Permit No. EN230095 AT&T	First to Second St. McLeod to Maple	Traffic Control to access pole & vaults	AT&T	TBD	TBD	<p>Work will occupy 4-6 parking spaces at a time between 1st & 2nd / McLeod & Maple</p>	<p>No Updates this week</p> <p>Permit Issued - Waiting for AT&T to schedule pre-con and provide tentative start date.</p>
Encroachment Permit No. EN230101 Mill Springs Apartments	Railroad Ave. West of S L Street	Planting along frontage of Apartment Complex	A Plus Trees	TBD	TBD	<p>Right Lane closure on EB Railroad Ave.</p>	<p>No Updates this week</p> <p>Start date TBD - Contractor to schedule pre-con with assigned inspector</p>