## DOWNTOWN PROJECTS 2023

PROJECT NAME	LOCATION	DESCRIPTION	AGENCY/ CONTRACTOR/ DEVELOPER	SCHEDULED START	SCHEDULED FINISH	IMPACTS	UPDATES
Trash Endosure Livernore Village Parking Garage: Phase 1	Livermore Village Parking Lot	Construct Trash Enclosure and re-pave surface adaptent surface lot in preparation for L-Street Garage construction	WestCal	August 2022	March 2023	Pedeatian Detours Loss of Parking Spaces	Mainly working on JTElectrical conduits. PGE inspected at-tisk conduits. CMU wal construction stranted this week- will take 3 4 weeks to complete Projected substantial completion date: Late-March 2023
Trash Enclosure Livermore Village Parking Garage: Phase 1 SURFACE IMPROVEMENTS	Livermore Village Parking Lot	Construct Trash Enclosure and re-pave surface adajcent surface lot in preparation for L-Street Garage construction	WestCal	January 17, 2023	January 30, 2023	Pedestrian Detours Loss of Parking Spaces	Due to weather impacts - Work outside of fenced area has been pushed out until Mid Feb 2023
L-Street Garage Livermore Village Parking Garage: Phase 2	Livermore Village Veterans Way and S L Street	Construct new L-Street Garage on the comer of S L Street and Veterans Way	Zovich	Projected March 2023	TBD	Pedestrian Detours Loss of Parking Spaces Long Term Road Closures	Tentative NTP date 3/6/26 Contractor continues to work on Submittals, RFIs, and required construction permits
Livemore Legacy NORTH	Fint Street / S L Street / Railroad Ave / S M Street	Livermore Legacy Apartments Frontage Improvements	Legacy / SBI	2021	TBD	Long tem sidewalk closure on First Street and Occational same day lane closure on S L Street and RR Ave	Legary NOPTH Contractor pound emaining sidewak and dreway on SL Street and street light foundations installations on RR Ave. Construction of Sidewalk and curb and gutter on the EAST ask of S M Street has stand. Installation of electrical conduits and imgalions seleves to follow. Electrical contractor working in coolination with ATAT to relocate there inre nunnal going fat street improvements. Existing location conflicts with curb and gutter. PGE still tenatively scheduled to perform lie-in work on RR Ave. on 24/23. Chy Staff continues to work with PGAE and Legacy regarding impact and conditions - This includes and businesses Storefront work along 1st Street has stafted
Livernore Legacy SOUTH	First Street - From S L Street to S M Street (South side)	First Street streetscape improvements	Legacy / Goodfellow Bros	2019	тво	Loss of Parking Spaces - Will only take spaces required for trells area they are working on that day Pedestrain Deter vircuing a Steet when working on 4-post trells at the SE corner of 1st and S M	Submitting was able to submit a submit Contractor has all continue work on single post trells installation in flex zone. Thrusday or Friday and continueing it next week- this will require a pedestrain detour (new input) Landscaping is under 120/day maintenance which end 120/day maintenance which and the submit of the submit of the submit of Downlighting installation teratively scheduled for 13 week of feb
Encroachment Permit No. EN220465 Comcast	Livermore Village Parking Lot	Install new service line behind downlown establishements (north side)	Comcast / Sefnco	January 20, 2023	February 2, 2023	NIGHT WORK Pedestrisin Detoun Loss of Parking Spaces (between 7PM-3:30AM)	NIGHT WORK (One to 3AM) Started work evening of 1/23/23 Completed installation (boring) between Sunrise Mountain Sports and First Street Ale House last motion of the street Ale House last open trench installation will begin on 1/31/23 Open trench from West side of First St Ale House to 5. L Street. 2.3 Working Days/Nghts to complete open trench installation No Parking signs posted - Impacted businesses were pennally notified Commaat contractor and City Staff will continue to consid uncertain to thomeses and Douthown in c.
CalWater Water Line Replacement	First Street - Alley between Murphy's Paw amd Caratti Jewlers; 2nd Street between K and L; K Street between 1st and	Water main replacement	CalWater	TBD	TBD	TBD	Permit has not been issued - waiting for Calwater to submit minor plan revisions to address City comments.
Underground Tank Removal	Parking Lot north of La Botica	Remove Underground Tank that was discovered first week of January	Pangea	2nd week of February	2nd week of February	Pedestrian Detours Loss of About 20 parking spaces	Exposed tank, took samples, submitting permits to Alameda County and Fire Department, plated area and will remove tank when permits obtained in early February
Potholing for Utilities on L Street	East sidewalk on L Street south of Veteran's Way	Pothole for Utilities	Kier and Wright and Subconsultant	TBD	TBD	Shut down sidewalk and close down one northbound lane	Work is being scheduled for late January or early February
Encroachment Permit No. EN230004 AT&T	First Street / S J Street	Replace/Splice Fiber Cable	AT&T	TBD	TBD	Loss of Parking Spaces on First Street and S J Street	Permit Issued - Construction Crew emailed AT&T to remind them to schedule Pre-con before work can begin

UPDATED: 1/25/23