

**DOWNTOWN PROJECTS
2023**

UPDATED: 9/5/23

PROJECT NAME	LOCATION	DESCRIPTION	AGENCY/ CONTRACTOR/ DEVELOPER	SCHEDULED START	SCHEDULED FINISH	IMPACTS	UPDATES
Trash Enclosure Livermore Village Parking Garage: Phase 1	Livermore Village Parking Lot	Construct Trash Enclosure and re-pave surface adajcent surface lot in preparation for L-Street Garage construction	WestCal	August 2022	Late Aug 2023	No further impacts expected at this time	Construction fence around the trash enclosure structure has been taken down. Fire Department sign off and occupancy pending replacement of potential defective valve. City currently working with business owners regarding access and usage of the enclosure. Once occupancy is granted, contractor will remove plywood from temporary trash area, garbage bins will be stored inside the enclosure, and designated ADA parking stalls will be available.
Trash Enclosure Livermore Village Parking Garage: Phase 1 SURFACE IMPROVEMENTS	Livermore Village Parking Lot	Construct Trash Enclosure and re-pave surface adajcent surface lot in preparation for L-Street Garage construction	WestCal	4/5/23	Late Aug 2023	No further impacts expected at this time	Corrective Work to meet ADA requirements are complete. No further exterior impacts around the trash enclosure structure expected.
L-Street Garage Livermore Village Parking Garage: Phase 2	Livermore Village Veterans Way and S L Street	Construct new L-Street Garage on the corner of S L Street and Veterans Way	Zovich	4/17/23	Fall of 2024	Closure of SW corner of Livermore Village (Garage Location) , west half of veterans way including north and south walkways (West of K St), Closure of East sidewalk of S L Street - south of Veterans Way One way traffic on S K Street aisle through Veterans way for JT work	Contractor mainly working building footings and the joint trench. S K Street aisle currently only allows ONE WAY traffic through Veterans way to allow the construction of the Joint Trench. Detour signs are posted to help re-direct vehicles. Both directions of the S K St. aisle is scheduled to be re-opened on 9/26/23 - Pending PGE approval. Contractor completed and OPENED the new sidewalk on the south side of the garage on 8/24/23. Contractor scheduled to close the sidewalk on the east side of S L Street on 9/10/23 - There is an active detour route through the parking area, additional detour will be in place to redirect pedestrians to west side of S L St. City has also provided contractor with updated plans for the crosswalk and pedestrian beacons on S L St.
Livermore Legacy NORTH	First Street / S L Street / Railroad Ave / S M Street	Livermore Legacy Apartments Frontage Improvements	Legacy / SBI	2021	LATE Aug 2023	Lane closures on RR Ave and S L Street as needed for any corrective or onsite work	Flex zone parking on north side of First St. Open to the public All sidewalks around the development will be OPEN to the public Legacy contractor mainly working on offsite punchlist items Contractor finished overlaying and re-stripping Railroad Ave. Lights on Railroad Ave and S L Street are operational. City continues to work with PGE to re-connect pedestal on S L Street that powers all the offsite lighting on North side of First St. and S M Street
2021 Resurfacing Project	Citywide In Downtown: (S Livermore/4th/East)	Overlay AC Roadway and update ADA Ramps	MCK	4/10/23	8/11/23	No further impacts in downtown area expected at this time	Contractor completed pavement rehabilitaion (base repair, overlay, and striping) on S Livermore Ave. and East/4th
2021 Slurry Seal Project	Citywide In Downtown: (S Livermore/4th/East)	Slurry Seal Roadway and update ADA Ramps	Pavement Coatings Co.	6/12/23	11/1/23	Road Closure, Lane Closure, and Detours & Pedestrian Detours at the intersection of S Livermore Ave. & 5th (Tentative mid-late SEPTEMBER)	Slurry Seal short section of S H Street between S Livermore Ave and 5th Street Concrete Ramps - Mid Sept Slurry Seal - Late Sept

**DOWNTOWN PROJECTS
2023**

Comcast Encroachment Permit	Livermore Village Parking Lot	Install service laterals for downtown establishments (north side)	Comcast / Sefnco	5/8/23	TBD	No scheduled work at this time	Installation of service lateral installation to businesses - night work No work is scheduled at this time Also working in private property area (Madden)
Encroachment Permit No. EN220589 CalWater	2nd Street between K and L; K Street between 1st and 3rd; J Street between 1st and 3rd	Water main replacement	CalWater	4/17/23	COMPLETE	Work COMPLETED	Work COMPLETED
Encroachment Permit No. EN230112 Comcast	S L Street (from 3rd to 5th)	Bore new line and install vaults	Comcast / Sefnco	4/12/23	COMPLETE	Work COMPLETED	Work COMPLETED
Encroachment Permit No. EN230004 AT&T	First Street / S J Street	Replace/Splice Fiber Cable	AT&T	TBD	TBD	Loss of Parking Spaces on First Street and S J Street	No Updates this week Permit Issued - Waiting for AT&T to schedule pre-con and provide tentative start date.
Encroachment Permit No. EN230093 AT&T	Railroad Ave. East of S Livermore Ave.	Traffic Control to access vaults	AT&T	TBD	TBD	Right Lane closure on WB Railroad Ave.	No Updates this week Permit Issued - Waiting for AT&T to schedule pre-con and provide tentative start date.
Encroachment Permit No. EN230095 AT&T	First to Second St. McLeod to Maple	Traffic Control to access pole & vaults	AT&T	TBD	TBD	Work will occupy 4-6 parking spaces at a time between 1st & 2nd /McLeod & Maple	No Updates this week Permit Issued - Waiting for AT&T to schedule pre-con and provide tentative start date.
Encroachment Permit No. EN230101 Mill Springs Apartments	Railroad Ave. West of S L Street	Planting along frontage of Apartment Complex	A Plus Trees	TBD	TBD	Right Lane closure on EB Railroad Ave.	No Updates this week Start date TBD - Contractor to schedule pre-con with assigned inspector
Encroachment Permit No. EN230172 USPS	S Livermore Ave. In front of Post Office	Remove and Replace Sidewalk	Goebel Construction	5/25/23	5/26/23	Work COMPLETED	Work COMPLETED
Encroachment Permit No. EN220452 CalWater	N P Street Locust Street N K Street	Water main replacement	CalWater		6/23/23	Work COMPLETED	Work COMPLETED
NEW Encroachment Permit No. EN230253 CalWater	N L Street S 4th Street to S 6th Street	Water main replacement	CalWater	8/29/23	9/15/23	Intermittent road and lane closure of S L Street from 6Th St. to 4th St.	CWS working on Water main replacement Residents and businesses have been notified, including scheduled service shut down. Service shutdown will be approximately 8hrs long - CWS has taken additional measures to avoid service shutdown to some residents and business. Follow up notification will be provided closer to shut down date