

**DOWNTOWN PROJECTS  
2023**

UPDATED: 2/22/23

PROJECT NAME	LOCATION	DESCRIPTION	AGENCY/ CONTRACTOR/ DEVELOPER	SCHEDULED START	SCHEDULED FINISH	IMPACTS	UPDATES
Trash Enclosure Livermore Village Parking Garage: Phase 1	Livermore Village Parking Lot	Construct Trash Enclosure and re-pave surface adajcent surface lot in preparation for L-Street Garage construction	WestCal	August 2022	Late March 2023	Pedestrian Detours Loss of Parking Spaces	<p>Contractor still working on CMU Walls - they are currently on their 4th week. Work is falling behind and is now expected to take 5 weeks total. Completion next week is weather dependent</p> <p>Contractor also working on corrective work on sidewalk &amp; ramp on east of the fenced area. They expect to complete this work early next week.</p> <p>They will resume Sanitary Sewer work inside the fenced area next week as well.</p> <p>Projected substantial completion date: Late-March 2023</p>
Trash Enclosure Livermore Village Parking Garage: Phase 1 SURFACE IMPROVEMENTS	Livermore Village Parking Lot	Construct Trash Enclosure and re-pave surface adajcent surface lot in preparation for L-Street Garage construction	WestCal	February 28	March 13	Designated access route will be closed No delivery access to backside of businesses Revised garbage pickup location Pedestrian Detours Loss of Parking Spaces	<p>Contractor plans to begin work outside the fenced area next week starting on 2/28/23 This work includes repaving surface lot and installation of new street lights and planter areas Contract allows a total of 10-days for this work</p> <p>Businesses will be notified starting today 2/22/23</p> <p>Contractor meeting with Livermore Sanitation this morning to coordinate revised pickup location</p>
L-Street Garage Livermore Village Parking Garage: Phase 2	Livermore Village Veterans Way and S L Street	Construct new L-Street Garage on the corner of S L Street and Veterans Way	Zovich	Projected March 2023	TBD	Pedestrian Detours Loss of Parking Spaces Long Term Road Closures	<p>Tentative NTP date 3/6/26 Contractor continues to work on Submittals, RFIs, and required construction permits</p>
Livermore Legacy NORTH	First Street / S L Street / Railroad Ave / S M Street	Livermore Legacy Apartments Frontage Improvements	Legacy / SBI	2021	TBD	<p>Long term sidewalk closure on First Street and Occasional same day lane closure on S L Street and RR Ave</p> <p>Full closure of S M Street for construction of new pavement - (2-3 weeks)</p> <p>Right lane closure on EB Railroad Ave. and Power outage during PG&amp;E tie in work on evening of 2/25/23</p>	<p><b>Legacy NORTH contractor plans on opening the ramp at the SW corner of RR Ave. and S L Street by 2/24. Pedestrians will be able to use all the crosswalks in that intersection.</b> <b>Sidewalk on RR Ave scheduled to re-opened by first week of March.</b></p> <p>Contractor will begin grading work for the flex zone area and sidewalk on First St. next week <b>First Street sidewalk expected to be open to public by early April, this will include the crosswalk crossing S L Street</b></p> <p>Construction of sidewalk and, curb and gutter on the EAST side of S M Street is still ongoing. <b>Contractor will begin working on the S M Street Pavement at the beginning of March. This work will require a full closure of the road (see impacts)</b></p> <p>PGE scheduled to perform tie-in work on RR Ave. on <b>2/25/23 (NIGHT)</b>. Pre-con scheduled for Thursday 2/23 <b>PGE/Legacy will not be able to provide backup power during this shutdown</b></p> <p>In response to Downtown Inc.'s concerns, City will be posting DOWNTOWN PATRONS ONLY/ NO CONSTRUCTION PARKING signs in the parking area on the SW corner of Livermore Village Legacy Contractor will also supplement with their own sign</p>

**DOWNTOWN PROJECTS  
2023**

Livermore Legacy SOUTH	First Street - From S L Street to S M Street (South side)	First Street streetscape improvements	Legacy / Goodfellow Bros	2019	End of Feb 2023	Loss of single parking spaces - Only as needed	Project is substantially complete and contractor just working on minor punchlist items.  Contractor completed installation of the trellis downlights and performing general cleaning of the site and building storefronts last week.
Encroachment Permit No. EN220465 Comcast	Livermore Village Parking Lot	Install new service line behind downtown establishments (north side)	Comcast / Sefnco	January 20, 2023	End of March (For all other Comcast Work noted that is not associated with this permit)	Pedestrian Detours Loss of Parking Spaces	Installation work completed.  Restoration of the gravel parking area between the alley way and S L Street completed.  *Comcast tentatively scheduled to install private portion of the run on 2/28/23 - Not part of this permit  *Comcast has applied for the permit to install laterals to each building - start date TBD
CalWater Water Line Replacement	First Street - Alley between Murphy's Paw amd Caratti Jewlers; 2nd Street between K and L; K Street between 1st and 3rd; J Street between 1st and 2nd	Water main replacement	CalWater	Mid March 2023	Early April	Lane Closures Pedestrian Detours Loss of Parking Spaces in Downtown Core Area	CWS eliminated the main replacement in the downtown alley way from the scope of this permit.  Permit work for other locations in downtown core has not been issued. CWS continues to work with City regardin impacts and Traffic Control.
Underground Tank Removal	Parking Lot north of La Botica	Remove Underground Tank that was discovered first week of January	Pangea	2nd week of February	4th week of February	Pedestrian Detours and Loss of About 20 parking spaces for this entire week behind Plucked Chicken and Caratti Jewlers	Tank was removed last week. Test results from sampling the soils under the tank were sent over to LPFD last week for county review. <b>Still waiting for their approval to backfill</b>  Parking area behind businesses remains closed for public safety. Businesses were notified last week about the delay.
Encroachment Permit No. EN230052 Potholing for Utilities on L Street	East sidewalk on L Street south of Veteran's Way	Pothole for Utilities	Kier and Wright and Subconsultant	2/8/23	2/9/23	Right lane closure on NB S L Street	Work and restoration was completed last week
Encroachment Permit No. EN230004 AT&T	First Street / S J Street	Replace/Splice Fiber Cable	AT&T	TBD	TBD	Loss of Parking Spaces on First Street and S J Street	Permit Issued - Waiting for AT&T to schedule pre-con and provide tentative start date.
Encroachment Permit No. EN230078 CalWater	First Street - Alley between Murphy's Paw amd Caratti Jewlers	Cap existing 4" Water line main	CalWater	2/21/23	2/27/23	Loss of Parking spaces in alley way for 1 day. Water service shut off to businesses during off hours	(Daytime and Nighttime Work)  Night time work to cap existing line completed  Restoration 2/27 - daytime  Access through Alley way shall be maintained during construction work