

# DOWNTOWN PROJECTS 2023

UPDATED: 7/6/23							
PROJECT NAME	LOCATION	DESCRIPTION	AGENCY/ CONTRACTOR/ DEVELOPER	SCHEDULED START	SCHEDULED FINISH	IMPACTS	UPDATES
Trash Enclosure Livermore Village Parking Garage: Phase 1	Livermore Village Parking Lot	Construct Trash Enclosure and re-pave surface adajcent surface lot in preparation for L-Street Garage construction	WestCal	August 2022	Mid July 2023	Construction fencing around structure and some adjacent parking spaces	Contractor completed roofing, roll up doors, and gate installation.  Currently working on punchlist items  <b>Removal of construction fence scheduled Mid- July</b>
Trash Enclosure Livermore Village Parking Garage: Phase 1 SURFACE IMPROVEMENTS	Livermore Village Parking Lot	Construct Trash Enclosure and re-pave surface adajcent surface lot in preparation for L-Street Garage construction	WestCal	4/5/23	<b>Completed</b>	Loss of 1 or 2 parking spaces and short term for any corrective work	<b>Surface improvements complete</b> Construction fencing only around structure work Working on minor corrective items
L-Street Garage Livermore Village Parking Garage: Phase 2	Livermore Village Veterans Way and S L Street	Construct new L-Street Garage on the corner of S L Street and Veterans Way	Zovich	4/17/23	Fall of 2024	Closure of SW corner of Livermore Village (Garage Location) , west half of veterans way <b>including north and south walkways</b> (West of K St),  Closure of East sidewalk of S L Street - south of Veterans Way (TBD)  JT work on S K Street narrowed down the delivery route on S K Street - Contractor installed steel plates over trench to provide more room for delivery trucks	Contractor mainly working on constructing building pad. Once certified, they will start construction of building footings. *Contractor encountered multiple underground tanks during pad excavation. City environmental consultant worked with LPFD with the removal. Additional testing and cleanup required at one of the locations - in progress  Continue work on Joint Trench that runs along the north walkway on Veterans way and down S K Street (south of gravel area) *Waiting on PGE inspection of trench bedding to proceed with conduit installation - Inspection tentatively scheduled for early Aug. Staff will be reaching out to PGE to try and move up inspection date.  <b>Designated pedestrian pathway between First St. and parking area in place - Located on the south side of the project</b>  <b>Temporary loading zone on First Street in place (between Murphy's Paw and Caratti jewelers)</b>  <b>Delivery route and loading zone behind downtown businesses in place.</b>
Livermore Legacy NORTH	First Street / S L Street / Railroad Ave / S M Street	Livermore Legacy Apartments Frontage Improvements	Legacy / SBI	2021	LATE July 2023	Regular RIGHT LANE Closure on EB Railroad Ave. until <b>late July</b> for onsite work  Lane closures on both directions of RR Ave for Sewer connection work	<b>Legacy Building A (Building along First St.) granted Temporary Occupancy (TCO) on 6/13/23</b>  <b>Sidewalk on S L Street, First Street, and S M Street OPEN to the public</b> *Sidewalk on RR Ave. scheduled to be re-opened in late June  installation of parking markers for flex zone area scheduled for early next week - Flex zone area parking to be opened shortly after. *Areas around trellises and tree wells are temporarily filled with decomposed granite to allow use of parking area - contractor to pour concrete once specified uprights are installed  Single post trellises complete. Currently working on the 4- post trellis next to S M Street  *Legacy soon to begin working on installing new Sanitary Sewer lateral on RR Ave
2021 Resurfacing Project	Citywide  In Downtown: (S Livermore/4th/East)	Overlay AC Roadway and update ADA Ramps	MCK	4/10/23	8/4/23	Road Closures, Lane Closures, and Detours & Pedestrian Detours at the intersection of S Livermore Ave. & East/4th	Start of pavement rehabilitaion (base repair, overlay, and striping) tentative for <b>LATE JULY</b>  Contractor will be providing 72 Hrs notification to affected residents, establishments, and buisnesses

# DOWNTOWN PROJECTS 2023

2021 Slurry Seal Project	Citywide In Downtown: (S Livermore/4th/East)	Slurry Seal Roadway and update ADA Ramps	Pavement Coatings Co.	6/12/23	11/1/23	Road Closure, Lane Closure, and Detours & Pedestrian Detours at the intersection of S Livermore Ave. & 5th (Tentative mid-late August)	Slurry Seal short section of S H Street between S Livermore Ave and 5th Street - (Tentative mid-late August)  Notice to Proceed issued 6/12/23
Comcast Encroachment Permit	Livermore Village Parking Lot	Install service laterals for downtown establishments (north side)	Comcast / Sefnco	5/8/23	TBD	No additional impact - work will be inside L-Street Garage fenced area OR private property	Continue working on service lateral installation to businesses behind L-Street Garage construction fence.  Also working in private property area (Madden)
Encroachment Permit No. EN220589 CalWater	2nd Street between K and L; K Street between 1st and 3rd; J Street between 1st and 3rd	Water main replacement	CalWater	4/17/23	6/27/23	Lane closures and loss of parking spaces on 2nd street between S L St. and S J St.	CWS Completed slurry sealing 2nd street and installation of pavement markings CWS needs to raise 2 utility covers - to be scheduled
Encroachment Permit No. EN230112 Comcast	S L Street (from 3rd to 5th)	Bore new line and install vaults	Comcast / Sefnco	4/12/23	5/19/23	Work COMPLETED	Restoration complete Final inspection pending
Encroachment Permit No. EN230004 AT&T	First Street / S J Street	Replace/Splice Fiber Cable	AT&T	TBD	TBD	Loss of Parking Spaces on First Street and S J Street	No Updates this week Permit Issued - Waiting for AT&T to schedule pre-con and provide tentative start date.
Encroachment Permit No. EN230093 AT&T	Railroad Ave. East of S Livermore Ave.	Traffic Control to access vaults	AT&T	TBD	TBD	Right Lane closure on WB Railroad Ave.	No Updates this week Permit Issued - Waiting for AT&T to schedule pre-con and provide tentative start date.
Encroachment Permit No. EN230095 AT&T	First to Second St. McLeod to Maple	Traffic Control to access pole & vaults	AT&T	TBD	TBD	Work will occupy 4-6 parking spaces at a time between 1st & 2nd /McLeod & Maple	No Updates this week Permit Issued - Waiting for AT&T to schedule pre-con and provide tentative start date.
Encroachment Permit No. EN230101 Mill Springs Apartments	Railroad Ave. West of S L Street	Planting along frontage of Apartment Complex	A Plus Trees	TBD	TBD	Right Lane closure on EB Railroad Ave.	No Updates this week Start date TBD - Contractor to schedule pre-con with assigned inspector
Encroachment Permit No. EN230172 USPS	S Livermore Ave. In front of Post Office	Remove and Replace Sidewalk	Goebel Construction	5/25/23	5/26/23	Work COMPLETED	Work COMPLETED
Encroachment Permit No. EN220452 CalWater	N P Street Locust Street N K Street	Water main replacement	CalWater		6/23/23	Work COMPLETED	Work COMPLETED