

**DOWNTOWN PROJECTS  
2023**

UPDATED: 4/19/23

PROJECT NAME	LOCATION	DESCRIPTION	AGENCY/ CONTRACTOR/ DEVELOPER	SCHEDULED START	SCHEDULED FINISH	IMPACTS	UPDATES
Trash Enclosure Livermore Village Parking Garage: Phase 1	Livermore Village Parking Lot	Construct Trash Enclosure and re-pave surface adjacent surface lot in preparation for L-Street Garage construction	WestCal	August 2022	Late MAY 2023	Pedestrian Detours Loss of Parking Spaces	Contractor finished structural steel framing. Will be working on roofing next  Will also be working on landscaping & irrigation  Continue to work on underground utilities within the Phase 2 (garage) project limits so they can clear out and turn over the area.  Projected substantial completion date: Pushed back to <b>LATE MAY 2023</b>
Trash Enclosure Livermore Village Parking Garage: Phase 1 SURFACE IMPROVEMENTS	Livermore Village Parking Lot	Construct Trash Enclosure and re-pave surface adjacent surface lot in preparation for L-Street Garage construction	WestCal	4/5/23	Late May 2023	Loss of 1 or 2 parking spaces and short term closure for striping	<b>Paving work outside the fenced area complete</b>  Will be working on landscaping and irrigation  Remaining work - Installation of light poles, and striping - Low impact
L-Street Garage Livermore Village Parking Garage: Phase 2	Livermore Village Veterans Way and S L Street	Construct new L-Street Garage on the corner of S L Street and Veterans Way	Zovich	Tentative 4/17/23	Fall of 2024	Phased loss of multiple parking spaces in specific areas of Livermore Village and re-route of parking lot main aisle (K Street)	Notice to Proceed issued on 4/17/23  Contractor mobilized construction trailers and currently working on installation of Vapor Extraction System on the north side parking lot of Livermore Village (gravel area)
Livermore Legacy NORTH	First Street / S L Street / Railroad Ave / S M Street	Livermore Legacy Apartments Frontage Improvements	Legacy / SBI	2021	TBD	Long term sidewalk closure on First Street and Occasional same day lane closure on S L Street and RR Ave  Regular RIGHT LANE Closure on EB Railroad Ave. until June  Full closure of S M Street for construction of new pavement  Lane closures/shifts on both directions of S L Street during work hours	<b><u>PGE Power shutdown to completed tie-in work on Railroad Ave. on Sunday 4/16/23 - DAYTIME</u></b> *Power was off until early Monday (4/17/23) morning - work was delayed due to issues with excavation and shoring  Contractor closed S M Street (north of First St) Finished pouring concrete for curb and gutter and driveways. S M Street pavement work (Demo and grading) to begin late this week or early next week TRUCK ENTERING AND LEAVING signs will be posted on 1st Street and S M Street when hauling off demolition debris  Re-opening of Sidewalk on RR Ave pushed back to early June due to an onsite corrective work for backgraded Sanitary Sewer lines. This work requires a daily right lane closure on EB RR Ave. (See impacts)  Contractor will continue to work on First Street improvements: Grading for sidewalk, curb & gutter, Irrigation sleeves, drilling for trellis posts  First Street sidewalk, include the crosswalk crossing S L Street, expected to open shortly before occupancy of Building A (Building along 1st Street) <b>Legacy expects to open Building A EARLY JUNE</b> Starting next week Legacy contractor will lower the existing fiber optics line crossing S L Street - See impacts
<b>NEW</b> 2021 Resurfacing Project	Citywide  In Downtown: (S Livermore/4th/East)	Overlay AC Roadway and update ADA Ramps	MCK	Mid April	Late September	Lane Closures and Detours & Pedestrian Detours at the intersection of S Livermore Ave. & East/4th	Notice to Proceed - Issued  Work @ S Livermore & 4th/East tentative for LATE MAY
Comcast Encroachment Permit	Livermore Village Parking Lot	Install service laterals for downtown establishments (north side)	Comcast / Sefnco	4/21/23	5/22/23	Pedestrian Detours Loss of Parking Spaces	<b>Permit has been issued</b>  Waiting for Comcast to setup Pre-con meeting

**DOWNTOWN PROJECTS  
2023**

Encroachment Permit No. EN220589 CalWater	First Street - Alley between Murphy's Paw and Caratti Jewlers; 2nd Street between K and L; K Street between 1st and 3rd; J Street between 1st and 2nd	Water main replacement	CalWater	4/17/23	7/17/23	Full Road Closures of K Street, J Street between 1st and 2nd Street (Daytime this week - Night Time next week)  Lane Closures on 2nd and K Street  Loss of Parking spaces	CWS currently working on potholing and saw cutting for their new main on J Street and K (between 1st & 2nd Street) - will require full closure of street during the day (see impacts)  For the remainder of this week they will be working on K Street (between 2nd and 3rd) and 2nd street (between K and L) - See impacts  <b>Night time work to begin next week (9PM-7AM)</b>
Encroachment Permit No. EN230112 Comcast	S L Street (from 3rd to 5th)	Bore new line and install vaults	Comcast / Sefnco	4/12/23	4/21/23	Lane closures on S L Street, loss of parking spaces, pedestrian detours	Comcast will continue to bore under the sidewalk on the west side of S L Street from 3rd Street to 5th Street this week
Encroachment Permit No. EN230004 AT&T	First Street / S J Street	Replace/Splice Fiber Cable	AT&T	TBD	TBD	Loss of Parking Spaces on First Street and S J Street	No Updates this week Permit Issued - Waiting for AT&T to schedule pre-con and provide tentative start date.
Encroachment Permit No. EN230093 AT&T	Railroad Ave. East of S Livermore Ave.	Traffic Control to access vaults	AT&T	TBD	TBD	Right Lane closure on WB Railroad Ave.	No Updates this week Permit Issued - Waiting for AT&T to schedule pre-con and provide tentative start date.
Encroachment Permit No. EN230095 AT&T	First to Second St. McLeod to Maple	Traffic Control to access pole & vaults	AT&T	TBD	TBD	Work will occupy 4-6 parking spaces at a time between 1st & 2nd /McLeod & Maple	No Updates this week Permit Issued - Waiting for AT&T to schedule pre-con and provide tentative start date.