

**DOWNTOWN PROJECTS
2023**

UPDATED: 4/26/23

PROJECT NAME	LOCATION	DESCRIPTION	AGENCY/ CONTRACTOR/ DEVELOPER	SCHEDULED START	SCHEDULED FINISH	IMPACTS	UPDATES
Trash Enclosure Livermore Village Parking Garage: Phase 1	Livermore Village Parking Lot	Construct Trash Enclosure and re-pave surface adjacent surface lot in preparation for L-Street Garage construction	WestCal	August 2022	Late MAY 2023	Pedestrian Detours Loss of Parking Spaces	Contractor completed sewer and landscaping work. Will continue working on Trash Enclosure roofing, building exterior, grading and paving inside fenced area, and water/fire services. Contractor expected to clear out from Phase 2 area by end of April Projected substantial completion date: Pushed back to LATE MAY 2023
Trash Enclosure Livermore Village Parking Garage: Phase 1 SURFACE IMPROVEMENTS	Livermore Village Parking Lot	Construct Trash Enclosure and re-pave surface adjacent surface lot in preparation for L-Street Garage construction	WestCal	4/5/23	Late May 2023	Loss of 1 or 2 parking spaces and short term closure for striping	Paving and Landscaping work outside the fenced area complete Will be installing light poles next Striping of new pavement towards end of May
L-Street Garage Livermore Village Parking Garage: Phase 2	Livermore Village Veterans Way and S L Street	Construct new L-Street Garage on the corner of S L Street and Veterans Way	Zovich	4/17/23	Fall of 2024	Phased loss of multiple parking spaces in specific areas of Livermore Village and re-route of parking lot main aisle (K Street) Full closure of gravel surface parking area for maximum of 5-days for rehabilitation	Contractor continues to work on installation of Vapor Extraction System on the north side parking lot of Livermore Village (gravel area) This work will be followed by the rehabilitation of the gravel parking lot area in mid-May (see impacts)
Livermore Legacy NORTH	First Street / S L Street / Railroad Ave / S M Street	Livermore Legacy Apartments Frontage Improvements	Legacy / SBI	2021	TBD	Long term sidewalk closure on First Street and Occasional same day lane closure on S L Street and RR Ave Regular RIGHT LANE Closure on EB Railroad Ave. until June Full closure of S M Street for construction of new pavement Lane closures/shifts on both directions of S L Street during work hours	Contractor working on First Street improvements. Sidewalk and parking areas expected to open shortly before occupancy of Building along 1st Street Legacy expects to open Building A EARLY JUNE Contractor closed S M Street (north of First St) Currently working on grading for new pavement. Paving of S M Street scheduled for early May Re-opening of Sidewalk on RR Ave pushed back to early June due to an onsite corrective work for backgraded Sanitary Sewer lines. This work requires a daily right lane closure on EB RR Ave. (See impacts) Starting this week Legacy contractor will lower the existing fiber optics line crossing S L Street - See impacts
NEW 2021 Resurfacing Project	Citywide In Downtown: (S Livermore/4th/East)	Overlay AC Roadway and update ADA Ramps	MCK	Mid April	Late September	Lane Closures and Detours & Pedestrian Detours at the intersection of S Livermore Ave. & East/4th	Notice to Proceed - Issued Work @ S Livermore & 4th/East tentative for LATE MAY
Comcast Encroachment Permit	Livermore Village Parking Lot	Install service laterals for downtown establishments (north side)	Comcast / Sefnco	5/1/23	5/22/23	Pedestrian Detours Loss of Parking Spaces	Permit has been issued Waiting for Comcast to setup Pre-con meeting No updates this week
Encroachment Permit No. EN220589 CalWater	First Street - Alley between Murphy's Paw amd Caratti Jewlers; 2nd Street between K and L; K Street between 1st and 3rd; J Street between 1st and 2nd	Water main replacement	CalWater	4/17/23	7/17/23	NIGHT TIME WORK 9pm-7pm Full Road Closures of K Street, J Street between 1st and 2nd Street Lane Closures on 2nd and K Street Loss of Parking spaces	CWS currently working NIGHTS installing new water main on J Street and K (between 1st & 2nd Street), and 2nd Street Night time work (9PM-7AM) They will continue to work nights next week to install services in the same vicinity.
Encroachment Permit No. EN230112 Comcast	S L Street (from 3rd to 5th)	Bore new line and install vaults	Comcast / Sefnco	4/12/23	5/1/23	Lane closures on S L Street, loss of parking spaces, pedestrian detours	Comcast will continues to bore under the sidewalk on the west side of S L Street from 3rd Street to 5th Street this week
Encroachment Permit No. EN230004 AT&T	First Street / S J Street	Replace/Splice Fiber Cable	AT&T	TBD	TBD	Loss of Parking Spaces on First Street and S J Street	No Updates this week Permit Issued - Waiting for AT&T to schedule pre- con and provide tentative start date.
Encroachment Permit No. EN230093 AT&T	Railroad Ave. East of S Livermore Ave.	Traffic Control to access vaults	AT&T	TBD	TBD	Right Lane closure on WB Railroad Ave.	No Updates this week Permit Issued - Waiting for AT&T to schedule pre- con and provide tentative start date.
Encroachment Permit No. EN230095 AT&T	First to Second St. McLeod to Maple	Traffic Control to access pole & vaults	AT&T	TBD	TBD	Work will occupy 4-6 parking spaces at a time between 1st & 2nd /McLeod & Maple	No Updates this week Permit Issued - Waiting for AT&T to schedule pre- con and provide tentative start date.
Encroachment Permit No. EN230101 Mill Springs Apartments	Railroad Ave. West of S L Street	Planting along frontage of Apartment Complex	A Plus Trees	TBD	TBD	Right Lane closure on EB Railroad Ave.	No Updates this week Start date TBD - Contractor to schedule pre-con with assigned inspector
NEW Encroachment Permit No. EN230172 USPS	S Livermore Ave. In front of Post Office	Remove and Replace Sidewalk	Goebel Construction	TBD	TBD	Loss of parking spaces in front of post office Pedestrian Detour	Permit issued Start date TBD - Contractor to schedule pre-con