

**DOWNTOWN PROJECTS  
2023**

UPDATED: 8/2/23

PROJECT NAME	LOCATION	DESCRIPTION	AGENCY/ CONTRACTOR/ DEVELOPER	SCHEDULED START	SCHEDULED FINISH	IMPACTS	UPDATES
Trash Enclosure Livermore Village Parking Garage: Phase 1	Livermore Village Parking Lot	Construct Trash Enclosure and re-pave surface adajcent surface lot in preparation for L-Street Garage construction	WestCal	August 2022	<b>Late Aug 2023</b>	Construction fencing around structure and some adjacent parking spaces	Currently working on punchlist items and ADA corrections  <b>Removal of construction fence TBD</b>
Trash Enclosure Livermore Village Parking Garage: Phase 1 SURFACE IMPROVEMENTS	Livermore Village Parking Lot	Construct Trash Enclosure and re-pave surface adajcent surface lot in preparation for L-Street Garage construction	WestCal	4/5/23	<b>Late Aug 2023</b>	Closure of ADA parking spaces for ADA correction work	Corrective Work: Working on repaving ADA parking spaces to meet ADA requirements
L-Street Garage Livermore Village Parking Garage: Phase 2	Livermore Village Veterans Way and S L Street	Construct new L-Street Garage on the corner of S L Street and Veterans Way	Zovich	4/17/23	Fall of 2024	Closure of SW corner of Livermore Village (Garage Location) , west half of veterans way <b>including north and south walkways</b> (West of K St),  10-day Closure of designated pedestrian pathway on the south side of the project limits  Closure of East sidewalk of S L Street - south of Veterans Way (TBD)  When the contractor resumes work on Joint Trench on S K Street, they will have to narrowed down the delivery route on S K Street - Contractor installed steel plates over trench to provide more room for delivery trucks	Contractor mainly working on off hauling contaminated top soil from the site this week.  This will be followed by rough grading for the building pad and compaction for certification.  Contractor will begin construction of the new sidewalk on the south side of the garage on 8/14/23. The designated pedestrian pathway behind Murphy's paw/Caratti jewelers will be <u>unavailable for 10 days</u> <b>Downtown businesses will be given advance notification</b>  Joint Trench work on hold. *Waiting on PGE inspection of trench bedding to proceed with conduit installation - Inspection tentatively scheduled for early Aug.  <b>Temporary loading zone on First Street in place (between Murphy's Paw and Caratti jewelers)</b>  <b>Delivery route and loading zone behind downtown businesses in place.</b>
Livermore Legacy NORTH	First Street / S L Street / Railroad Ave / S M Street	Livermore Legacy Apartments Frontage Improvements	Legacy / SBI	2021	<b>LATE Aug 2023</b>	Lane closures on EB RR Ave for overlay work  Temporary sidewalk closures on RR and 1st for sidewalk corrective work	<b>Legacy Building A and B granted Temporary Occupancy</b>  <b>Flex zone parking on north side of First St. Open to the public</b>  <b>All sidewalks around the development will be OPEN to the public by 8/11/23</b>  Legacy contractor mainly working on offsite punchlist items -Demo section of sidewalk at the corner of 1st and S L to install roof drains week of 8/7/23 -Demo section of sidewalk on RR Ave to replace damaged sidewalk week of 8/7/23  Legacy contractor will be working on connecting S L Street lighting to power source on RR ave.  City continues to work with PGE to re-connect pedestal on S L Street that powers all the offsite lighting on North side of First St. and S M Street Legacy contractor still working on completing wiring for all associated lighting.  Legacy contractor completed repair of sidewalk and driveway in front of Purpose Built (along First St.)

**DOWNTOWN PROJECTS  
2023**

2021 Resurfacing Project	Citywide In Downtown: (S Livermore/4th/East)	Overlay AC Roadway and update ADA Ramps	MCK	4/10/23	<b>8/11/23</b>	Road Closures, Lane Closures, and Detours & Pedestrian Detours at the intersection of S Livermore Ave. & East/4th	Start of pavement rehabilitation (base repair, overlay, and striping) on S Livermore Ave. and East/4th <b>Aug 8 to Aug 11</b> Contractor has posted advance notification on both directions of S Livermore Ave.
2021 Slurry Seal Project	Citywide In Downtown: (S Livermore/4th/East)	Slurry Seal Roadway and update ADA Ramps	Pavement Coatings Co.	6/12/23	11/1/23	Road Closure, Lane Closure, and Detours & Pedestrian Detours at the intersection of S Livermore Ave. & 5th (Tentative mid-late August)	Slurry Seal short section of S H Street between S Livermore Ave and 5th Street - (Tentative mid-late August)  Notice to Proceed issued 6/12/23
Comcast Encroachment Permit	Livermore Village Parking Lot	Install service laterals for downtown establishments (north side)	Comcast / Sefnco	5/8/23	TBD	Closure of pedestrian pathway behind downtown businesses during night work	Continue working on service lateral installation to businesses - will be working on nights along pedestrian pathway behind downtown businesses  Also working in private property area (Madden)
Encroachment Permit No. EN220589 CalWater	2nd Street between K and L; K Street between 1st and 3rd; J Street between 1st and 3rd	Water main replacement	CalWater	4/17/23	COMPLETE	Work COMPLETED	Work COMPLETED
Encroachment Permit No. EN230112 Comcast	S L Street (from 3rd to 5th)	Bore new line and install vaults	Comcast / Sefnco	4/12/23	5/19/23	Work COMPLETED	Restoration complete Final inspection pending
Encroachment Permit No. EN230004 AT&T	First Street / S J Street	Replace/Splice Fiber Cable	AT&T	TBD	TBD	Loss of Parking Spaces on First Street and S J Street	No Updates this week Permit Issued - Waiting for AT&T to schedule pre-con and provide tentative start date.
Encroachment Permit No. EN230093 AT&T	Railroad Ave. East of S Livermore Ave.	Traffic Control to access vaults	AT&T	TBD	TBD	Right Lane closure on WB Railroad Ave.	No Updates this week Permit Issued - Waiting for AT&T to schedule pre-con and provide tentative start date.
Encroachment Permit No. EN230095 AT&T	First to Second St. McLeod to Maple	Traffic Control to access pole & vaults	AT&T	TBD	TBD	Work will occupy 4-6 parking spaces at a time between 1st & 2nd /McLeod & Maple	No Updates this week Permit Issued - Waiting for AT&T to schedule pre-con and provide tentative start date.
Encroachment Permit No. EN230101 Mill Springs Apartments	Railroad Ave. West of S L Street	Planting along frontage of Apartment Complex	A Plus Trees	TBD	TBD	Right Lane closure on EB Railroad Ave.	No Updates this week Start date TBD - Contractor to schedule pre-con with assigned inspector