

**DOWNTOWN PROJECTS
2023**

UPDATED: 3/28/23

PROJECT NAME	LOCATION	DESCRIPTION	AGENCY/ CONTRACTOR/ DEVELOPER	SCHEDULED START	SCHEDULED FINISH	IMPACTS	UPDATES
Trash Enclosure Livermore Village Parking Garage: Phase 1	Livermore Village Parking Lot	Construct Trash Enclosure and re-pave surface adjacent surface lot in preparation for L-Street Garage construction	WestCal	August 2022	Early MAY 2023	Pedestrian Detours Loss of Parking Spaces	Contractor will be working on structural steel and roofing for the trash enclosure and continue to work on the remaining concrete improvements inside fenced area this week Projected substantial completion date: Pushed back to EARLY MAY 2023 due to weather impacts
Trash Enclosure Livermore Village Parking Garage: Phase 1 SURFACE IMPROVEMENTS	Livermore Village Parking Lot	Construct Trash Enclosure and re-pave surface adjacent surface lot in preparation for L-Street Garage construction	WestCal	4/5/23	4/11/23	Designated access route will be closed No delivery access to backside of businesses Revised garbage pickup location Pedestrian Detours Loss of Parking Spaces	Work outside the fenced area currently suspended due to weather Contractor currently waiting for a window of 5-consecutive days to complete the remainder of the work outside the fence. Tentative date to resume: First week of April Remaining work includes demolition of the existing pavement, grading, and repaving of the surface lot
L-Street Garage Livermore Village Parking Garage: Phase 2	Livermore Village Veterans Way and S L Street	Construct new L-Street Garage on the corner of S L Street and Veterans Way	Zovich	Tentative 4/3/23	Summer of 2024	Pedestrian Detours Loss of Parking Spaces Long Term Road Closures	Tentative Notice to Proceed issue date 4/3/23 This date is pending Schedule Approval - City sent back review comments last Friday 3/24/23 First week - Contractor will work on gravel lot improvements (NE corner of Lot) & Mobilization
Livermore Legacy NORTH	First Street / S L Street / Railroad Ave / S M Street	Livermore Legacy Apartments Frontage Improvements	Legacy / SBI	2021	TBD	Long term sidewalk closure on First Street and Occasional same day lane closure on S L Street and RR Ave Regular RIGHT LANE Closure on EB Railroad Ave. for 2 months (Started this week) Full closure of S M Street for construction of new pavement - Tentative EARLY-April Lane closures/shifts on both directions of S L Street during work hours on early April	<u>PGE CANCELLED Power shutdown to perform tie- in work on Railroad Ave. that was scheduled for last Sunday 3/26/23 - Waiting for PGE to Reschedule</u> Re-opening of Sidewalk on RR Ave pushed back due to PGE delay Contractor working on ONSITE sewer issues that requires lane closure on EB RR Ave (See impacts) All grading work on First Street postponed due to weather - SBI waiting for grade to dry out to resume work First Street sidewalk, include the crosswalk crossing S L Street, expected to open shortly before occupancy of Building A (Building along 1st Street) Legacy expects to open Building A EARLY JUNE Installation of Street lights along all sides of the development to begin first week of April Contractor plans to CLOSE S M Street NEXT WEEK pending City Approval Contractor will work on curb and gutter along the west and north side of the street. Pavement work (Demo and grading) tentative consecutive dry weather days Lowering of the existing fiber optics line crossing S L Street postponed to occur concurrent with S M Street Closure
NEW 2021 Resurfacing Project	Citywide In Downtown: (S Livermore/4th/East)	Overlay AC Roadway and update ADA Ramps	MCK	Mid April	Late September	Lane Closures and Detours & Pedestrian Detours at the intersection of S Livermore Ave. & East/4th	Notice to Proceed - Tentative for MID APRIL Work @ S Livermore & 4th/East tentative for LATE MAY
Comcast Encroachment Permit	Livermore Village Parking Lot	Install service laterals for downtown establishments (north side)	Comcast / Sefnco	TBD	TBD	Pedestrian Detours Loss of Parking Spaces	No Updates this week *Comcast has applied for the permit to install laterals to each building - Currently under City Review

**DOWNTOWN PROJECTS
2023**

Encroachment Permit No. EN220589 CalWater	First Street - Alley between Murphy's Paw and Caratti Jewlers; 2nd Street between K and L; K Street between 1st and 3rd; J Street between 1st and 2nd	Water main replacement	CalWater	TBD	TBD	Road Closures on First Street, K Street, J Street (Night Work) in downtown core Daytime Lane Closures on 2nd and 3rd Street	No Updates this week Permit for work in various locations in downtown core soon to be issued. CWS to setup Pre-construction meeting with City. Start date pending City approval or work plan and sequence of work.
Encroachment Permit No. EN230004 AT&T	First Street / S J Street	Replace/Splice Fiber Cable	AT&T	TBD	TBD	Loss of Parking Spaces on First Street and S J Street	No Updates this week Permit Issued - Waiting for AT&T to schedule pre-con and provide tentative start date.
Encroachment Permit No. EN230093 AT&T	Railroad Ave. East of S Livermore Ave.	Traffic Control to access vaults	AT&T	TBD	TBD	Right Lane closure on WB Railroad Ave.	No Updates this week Permit Issued - Waiting for AT&T to schedule pre-con and provide tentative start date.
Encroachment Permit No. EN230095 AT&T	First to Second St. McLeod to Maple	Traffic Control to access pole & vaults	AT&T	TBD	TBD	Work will occupy 4-6 parking spaces at a time between 1st & 2nd /McLeod & Maple	No Updates this week Permit Issued - Waiting for AT&T to schedule pre-con and provide tentative start date.
NEW Encroachment Permit No. EN230101 Mill Springs Apartments	Railroad Ave. West of S L Street	Planting along frontage of Apartment Complex	A Plus Trees	TBD	TBD	Right Lane closure on EB Railroad Ave.	No Updates this week Start date TBD - Contractor to schedule pre-con with assigned inspector